

REQUEST FOR INFORMATION (RFI)

PROJECT :	BKK2	R.F.I. NO. :	523213-01-RFI-EL-0005
TO :	CTA	ATTENTION :	CTA
SUBMITTED DATE:	12-Jan-26	NEED REPLY BY DATE :	19-Jan-26

SUBMISSION OF : ☒ Q&A ☐ Drawing ☒ Document ☐ Others (as specified below)

SUBJECT : Request for Confirmation - Detector of Toilet for Fire Alarm System (Heat or Smoke?) for all Floor

Total Page (s) : 2 (Including this page)

FUNCTION : ☐ Structural (ST) ☒ Electrical & Communication (EL) ☐ Mechanical (ME) ☐ Vertical Transport (VT)
☐ Architectural (AR) ☐ Fire Protection (FI) ☐ Hydraulic & Sanitary (HY) ☐ Other (O)

(1) CONTRACTOR REQUEST FOR INFORMATION :

Based on the issued drawing, specify that smoke detector is install in toilet area.

In view of area conditions that may affect smoke detection performance, We would appreciate your confirmation on whether a heat detector is more suitable for this location

(BKK1 use Heat detor in toilet area).

Requested by : Engineering Manager

Reviewed by : Project Manager

(2) ATTN : Commtech Asia (Thailand)

☐ For Approval ☐ See Note ☒ Please Clarify

Note : There is no shower in the toilets, so there is no source of steam. Changing to a heat detector is not necessary. Aurecon to confirm whether GAA should change and align with BKK1.

From : GAA Group
By :
Name / Position : Mr. Itsarate Trachuengtong/
Project Manager
Date : 12-Jan-26
Reviewed By :
Name / Position : Finlay Coady
Sr. Project Manager
Date : 2nd February 2026

(3) ATTN : AURECON

☐ For Approval ☐ See Note ☐ Please Clarify

Note : AUR :
- The toilets on the 1st floor are included within the S&C scope.
However, the provision of heat detectors in the toilet rooms on each floor is not required, as no showers are provided in these areas.

CONTRACTOR DOCUMENT REVIEW
☐ ACCEPTED
☐ REJECTED
☒ MAKE CORRECTIONS NOTED & PROCEED
☐ REVISE AND RESUBMIT
Aurecon Consulting (Thailand) Co., Ltd.
By : Chutikarn Sinsopa
Date : 02 February 2026
Project No. : 523213-01
Date received : 02 February 2026
This review is only for general confirmation with the design concept of the project and general compliance with the information given in the contract documents. Any other technical documents, the responsibility of the Contractor.
This review does not relieve the Contractor of his contractual obligations or of his complete accuracy & correct.
Any amendment does not constitute an order or authority for a price variation in the contract.

From : Commtech Asia (Thailand)
By :
Name / Position : (
Date :
Reviewed By : AURECON
Name / Position : Chutikarn Sinsopa
Electrical Engineer
Date : 02 February 2026

(4) ATTN : STT GDC

☐ Clarification only ☐ Not Approved
☐ Approved for proceeding work
☐ Approved with comments, proceeding work in compliance with comments
☐ Approved with comments, not for proceeding work and need to re-submit

Note :

From : AURECON
By :
Name / Position : (
Date :
Reviewed By : STT GDC
Name / Position :
Date :

Refer. Drawing : 523213-02-DRG-EL-0700

Description :

According to the drawing, A smoke detector is specified in the toilet area.

However, due to the presence of steam and humidity, kindly confirm whether a heat detector would be more appropriate for this location.

