

## REQUEST FOR INFORMATION (RFI)

PROJECT :	BKK2	R.F.I. NO. :	523213-01-RFI-ME-0012
TO :	CTA	ATTENTION :	CTA
SUBMITTED DATE:	22-Jan-26	NEED REPLY BY DATE :	29-Jan-26

SUBMISSION OF : ☒ Q&A ☒ Drawing ☐ Document ☐ Others (as specified below)


SUBJECT : Request for Confirmation - DP Sensor for Fan Wall at DATA HALL is Required?

Total Page (s) : 2 (Including this page)

FUNCTION :	<input type="checkbox"/> Structural (ST)	<input type="checkbox"/> Electrical & Communication (EL)	<input checked="" type="checkbox"/> Mechanical (ME)	<input type="checkbox"/> Vertical Transport (VT)
	<input type="checkbox"/> Architectural (AR)	<input type="checkbox"/> Fire Protection (FI)	<input type="checkbox"/> Hydraulic & Sanitary (HY)	<input type="checkbox"/> Other (O)

## (1) CONTRACTOR REQUEST FOR INFORMATION :

Please confirm the DP sensor shown at the Fan Wall for Data Hall A is required or Not, as similar sensors are not indicated for other Data Halls

Requested by :   
Engineering ManagerReviewed by :   
Project Manager

## (2) ATTN : Commtech Asia (Thailand)

☐ For Approval ☐ See Note ☒ Please Clarify

Note : Aurecon : Please confirm the DP Sensor for Fan Wall at DATA HALL is Required ?

From : GAA Group

By : Name / Position : Mr. Itsarate Trachuengtong/  
Project Manager

Date : 22-Jan-26

Reviewed By :   
Commtech Asia (Thailand)

Name / Position : Bundit, S /

Mechanical Project Manager  
07Feb 2026

## (3) ATTN : AURECON

☐ For Approval ☒ See Note ☐ Please Clarify


Note : DP sensor for datahall shall not be installed.

From : Commtech Asia (Thailand)

By :

Name / Position ( )

Date :

Reviewed By : AURECON 

Name / Position ( Kritchalat Onratn )

Date : 09/02/2026

## (4) ATTN : STT GDC

☐ Clarification only ☐ Not Approved  
☐ Approved for proceeding work  
☐ Approved with comments, proceeding work in compliance with comments  
☐ Approved with comments, not for proceeding work and need to re-submit

Note :

From : AURECON

By :

Name / Position ( )

Date :

Reviewed By : STT GDC

Name / Position

Date :

CC : ☒ STT GDC ☒ AURECON ☒ Commtech Asia (Thailand) ☒ GAA ☐ OTHERS.....

**CONTRACTOR DOCUMENT REVIEW**

☒ ACCEPTED  
☐ REJECTED  
☐ MAKE CORRECTIONS NOTED & PROCEED  
☐ REVISE AND RESUBMIT

Aurecon Consulting (Thailand) Co., Ltd.  
By :   
Date issued : 09/02/2026  
Project No : 523213  
Date received :

This review is only for general confirmation with the design concept of the project and general compliance with the information given in the contract documents. Any action shown is subject to the requirements of the contract document.

This review does not relieve the Contractor of his contractual obligations nor of his responsibilities of ensuring the work is complete, accurate & correct. Any amendment does not constitute an order or authority for a price variation to the contract.

Refer drawing: 523213-02-DRG-ME-0101

Please confirm the DP sensor shown at the Fan Wall for Data Hall A is required or Not, as similar sensors are not indicated for other Data Halls

