

## REQUEST FOR INFORMATION (RFI)

PROJECT :	BKK2	R.F.I. NO. :	523213-01-RFI-ME-0009
TO :	CTA	ATTENTION :	CTA
SUBMITTED DATE	22-Jan-26	NEED REPLY BY DATE :	29-Jan-26

SUBMISSION OF : ☒ Q&A ☒ Drawing ☐ Document ☐ Others (as specified below)

SUBJECT : Request for Confirmation - Add Isolation Valve for Floor 4 & 5

Total Page (s) : 4 (Including this page)

FUNCTION : ☐ Structural (ST) ☐ Electrical & Communication (EL) ☒ Mechanical (ME) ☐ Vertical Transport (VT)

☐ Architectural (AR) ☐ Fire Protection (FI) ☐ Hydraulic & Sanitary (HY) ☐ Other (O)

## (1) CONTRACTOR REQUEST FOR INFORMATION :

1)With reference to DWG Nos. 523213-02-DRG-ME-0103 and 523213-02-DRG-ME-0104, for the fan wall loop piping, isolation valves are provided at the branch for Floors 2

and 3; however, Floors 4 and 5 are not provided with isolation valves.

2)With reference to DWG Nos. 523213-02-DRG-ME-0103 and 523213-02-DRG-ME-0104, isolation valves are provided on the riser piping for Floors 2, 3, and 6; however,

Floors 4 and 5 are not provided with isolation valves.

'Kindly confirm the requirement for isolation valves on the riser piping.

NOTE : It would be an additional cost some for items.

Requested by : 

Engineering Manager

Reviewed by : 


Project Manager

(2) ATTN : Commtech Asia (Thailand)

☐ For Approval ☐ See Note ☒ Please Clarify

Note : \_\_\_\_\_

From : GAA Group

By : 

Name / Position : Mr. Itsarate Trachuengtong / Project Manager

Date : 22-Jan-26

Reviewed By : Commtech Asia (Thailand)

Name / Position : \_\_\_\_\_

Date : \_\_\_\_\_

(3) ATTN : AURECON

☐ For Approval ☒ See Note ☐ Please Clarify

Note : AUR:  
1. Please canceled all the purposed check valves and isolation valves by contractor because the system can still maintain concurrently maintainable without the purposed valves  
2. Please add the valves purposed by Aurecon in Green Highlighted only

From : Commtech Asia (Thailand)

By : \_\_\_\_\_

Name / Position ( ) : \_\_\_\_\_

Date : \_\_\_\_\_

Reviewed By : AURECON

Name / Position ( Kritchalat Onratn ) : \_\_\_\_\_

Date : 09/02/2026

(4) ATTN : STT GDC

☐ Clarification only ☐ Not Approved

☐ Approved for proceeding work

☐ Approved with comments, proceeding work in cpmpliance with comments

☐ Approved with comments, not for proceeding work and need to re-submit

Note : \_\_\_\_\_

From : AURECON

By : \_\_\_\_\_

Name / Position ( ) : \_\_\_\_\_

Date : \_\_\_\_\_

Reviewed By : STT GDC

Name / Position : \_\_\_\_\_

Date : \_\_\_\_\_

## CONTRACTOR DOCUMENT REVIEW

☐ ACCEPTED

☐ REJECTED

☒ MAKE CORRECTIONS NOTED & PROCEED

☐ REVISE AND RESUBMIT

Aurecon Consulting (Thailand) Co., Ltd.

By : Kritchalat Onratn

Date issued : 09/02/2026

Project No : 523213

Date received : \_\_\_\_\_



This review is only for general conformation with the design concept of the project and general compliance with the information given in the contract documents. Any action shown is subject to the requirements of the contract document.

This review does not relieve the Contractor of his contractual obligations nor of his responsibilities of ensuring the work is complete accurate & correct.

Any amendment does not constitute an order or authority for a price variation to the contract.

CC : ☒ STT GDC ☒ AURECON ☒ Commtech Asia (Thailand) ☒ GAA ☐ OTHERS.....











AUR: Please canceled all the proposed check valves and isolation valves by contractor because the system can still maintain concurrently maintainable without the proposed valves

NOTE:  
INLINE INSTRUMENTATION SUCH AS TEMPERATURE,  
FLOW METER AND DP SENSOR ARE SUPPLIED BY ECOMS  
VENDOR, AND INSTALLED BY FIT-OUT CONTRACTOR

ABBREVIATION NOTE:  
aTTF = HI-ACCURACY TEMPERATURE SENSOR

OWNER  
**STTelemedia**  
Global Data Centres  
STT QDC (THAILAND) CO., LTD.  
604 Midtown Office Tower, 21st-23rd Floor  
Rama 4 Road, Wangmai, Pathumwan, Bangkok 10330

ENGINEERING  
**aurecon**  
www.aurecongroup.com  
AURECON CONSULTING (THAILAND) CO., LTD.  
804 AIA Capital Center Building, 21st Floor, Unit 2104-2107  
Pattanaongkor Road, Chongnong, Chongnong, Bangkok 10600

STRUCTURAL REVIEWER  
นายทศพร เก่งขันทรัพย์ ร.บ. 1754  
STRUCTURAL  
นายทศพร เก่งขันทรัพย์ ร.บ. 1488  
นายทศพร เก่งขันทรัพย์ ร.บ. 5229  
นายทศพร เก่งขันทรัพย์ ร.บ. 6414

SANITARY AND FIRE PROTECTION  
นายทศพร เก่งขันทรัพย์ ร.บ. 209  
นายทศพร เก่งขันทรัพย์ ร.บ. 438  
นายทศพร เก่งขันทรัพย์ ร.บ. 3502  
นายทศพร เก่งขันทรัพย์ ร.บ. 3907  
นายทศพร เก่งขันทรัพย์ ร.บ. 4891  
นายทศพร เก่งขันทรัพย์ ร.บ. 6968  
ELECTRICAL AND COMMUNICATIONS  
นายทศพร เก่งขันทรัพย์ ร.บ. 1287  
นายทศพร เก่งขันทรัพย์ ร.บ. 6447  
นายทศพร เก่งขันทรัพย์ ร.บ. 6875  
นายทศพร เก่งขันทรัพย์ ร.บ. 52996

AIR CONDITIONING AND VENTILATION  
นายทศพร เก่งขันทรัพย์ ร.บ. 848  
นายทศพร เก่งขันทรัพย์ ร.บ. 4976  
นายทศพร เก่งขันทรัพย์ ร.บ. 5005

ARCHITECTURAL  
**Leach**  
Partners in creative solutions  
STEVEN J. LEACH ARCHITECTS LIMITED  
The Leach Building, 19th Floor, Unit 1901-1902  
82 Sukhumvit Road, Lumpini, Pathumwan, Bangkok 10330

ARCHITECT  
นายทศพร เก่งขันทรัพย์ ร.บ. 603  
นายทศพร เก่งขันทรัพย์ ร.บ. 3222

REV	DATE	DESCRIPTION	APP
1	01/11/25	ISSUED FOR CONSTRUCTION	CM
2	01/11/25	REVISED FOR CONSTRUCTION	CM

SCALE	SIZE	CONSTRUCTION ISSUE
NTS	A0	NOT FOR BAA SUBMISSION
DRAWN	SP	APPROVAL DATE
DESIGNED	KC	17/10/25
CHECKED	SS	
SS	SS	

PROJECT  
TERMINAL NORTH  
6 STOREY BUILDING  
เลขที่โฉนดที่ดิน 28 เลขที่โฉนดที่ดิน 10340  
เลขที่โฉนดที่ดิน 10340 เลขที่โฉนดที่ดิน 10340  
DRAWING TITLE  
MECHANICAL SERVICES  
ACMV PIPING SYSTEM  
SCHEMATIC RISERS  
SHEET 1  
DRAWING NUMBER  
523213 - 02 - DRG - ME-0103

