

REQUEST FOR INFORMATION (RFI)

PROJECT :	BKK2	R.F.I. NO. :	523213-01-RFI-EL-0008
TO :	CTA	ATTENTION :	CTA
SUBMITTED DATE:	20-Jan-26	NEED REPLY BY DATE :	27-Jan-26

SUBMISSION OF : ☒ Q&A ☐ Drawing ☒ Document ☐ Others (as specified below)

SUBJECT : Request for Confirmation - Confirm the Amount of Monitor and Control Modula - Fire Alarm System

Total Page (s) : 3 (Including this page)

FUNCTION :	<input type="checkbox"/> Structural (ST)	<input checked="" type="checkbox"/> Electrical & Communication (EL)	<input type="checkbox"/> Mechanical (ME)	<input type="checkbox"/> Vertical Transport (VT)
	<input type="checkbox"/> Achitectural (AR)	<input type="checkbox"/> Fire Protection (FI)	<input type="checkbox"/> Hydraulic & Sanitary (HY)	<input type="checkbox"/> Other (O)

(1) CONTRACTOR REQUEST FOR INFORMATION :

1) According to the fire alarm system schematic design drawing, monitoring modules (FMM) are provided for supervising the status of the PACP (4signal).
However, the reference document BKK01 states a different requirement (4signal) . Please clarify which requirement shall be followed .

2) For the control module (FCM) serving the speaker alarm with strobe light, please confirm whether the provided quantity per floor is sufficient,
Due to each floor is equipped with many q'ty of speakers. Please clarify that how to divide zone of alarm

Note : It would be an additional cost for some items.



Requested by : 
Engineering Manager

Reviewed by : 
Project Manager

(2) ATTN : Commtech Asia (Thailand)

☐ For Approval ☐ See Note ☒ Please Clarify

Note : Aurecon to confirm the requirements

From : GAA Group
By : 
Name / Position : Mr. Itsarate Trachuengtong/
Project Manager
Date : 20-Jan-26
Reviewed By : 
Commtech Asia (Thailand)
Name / Position : Finlay Coady
Sr. Project Manager
Date : 2nd February 2026

(3) ATTN : AURECON

☐ For Approval ☐ See Note ☐ Please Clarify

AUR :
1. Please kindly verify the requirement for providing modules to monitor the status of the PACP in accordance with the Pre-Action diagram for BKK2. In case the BKK2 Pre-Action diagram does not specify this requirement, please consider applying the same approach and requirements as adopted for BKK1.


Note :
2. The alarm zoning concept for fire speakers with strobe lights is one alarm zone per floor. As indicated in the diagram, fire speakers with strobe lights shall be connected to a minimum of two control modules where device quantity limitations apply within one alarm zone. The Contractor shall verify and determine the appropriate number of control modules based on the capacity and limitations of the proposed manufacturer's equipment.

CONTRACTOR DOCUMENT REVIEW

☐ ACCEPTED
☐ REJECTED
☒ MAKE CORRECTIONS NOTED & PROCEED
☐ REVISE AND RESUBMIT

Aurecon Consulting (Thailand) Co., Ltd.
Mr. J. Chutikarn Sinsopa
Date : 02 February 2026
Project No. : 523213-01-RFI-EL-0008
Date received : 02 February 2026

This review is only for general confirmation with the design concept of the project and given in compliance with the requirements shown in the contract documents. Any action shown is subject to the requirements of the contract documents.
This review does not release the Contractor of the contractual obligation nor of the responsibilities of ensuring the work is complete, accurate & correct.
Any amendment does not constitute an order or a contract.

From : Commtech Asia (Thailand)
By :
Name / Position : (
Date :
Reviewed By : AURECON 
Name / Position : Chutikarn Sinsopa
Electrical Engineer
Date : 07 February 2026

(4) ATTN : STT GDC

☐ Clarification only ☐ Not Approved
☐ Approved for proceeding work
☐ Approved with comments, proceeding work in compliance with comments
☐ Approved with comments, not for proceeding work and need to re-submit


Note :

From : AURECON
By :
Name / Position : (
Date :
Reviewed By : STT GDC
Name / Position :
Date :

Refer. Drawing : 523213-02-DRG-EL-0170

Description : As design DWG. Of Fire alarm system Schematic have 4 module for monitoring status of PACP but refer BKK01 required 5 module. Please clarify which requirement shall be followed?

BKK1	05	{	2nd ALARM PACP1/FIRE RM.1 (-)
		{	2nd ALARM PACP1/FIRE RM.1 (+)
	06	{	LP PACP1/FIRE RM.1 (-)
		{	LP PACP1/FIRE RM.1 (+)
	07	{	SOLENOID_V PACP1/FIRE RM.1 (-)
		{	SOLENOID_V PACP1/FIRE RM.1 (+)
	08	{	WATER FLOW PACP1/FIRE RM.1 (-)
		{	WATER FLOW PACP1/FIRE RM.1 (+)
	09	{	TROUBLE PACP1/FIRE RM.1 (-)
		{	TROUBLE PACP1/FIRE RM.1 (+)



Refer. Drawing : 523213-02-DRG-EL-0170

Description : Control module (CM) for speaker alarm with strobe light have 2 module for each floor is sufficient? Because each floor have speaker around 30 ea. and please clarify how the alarm zone are divided.

