

REQUEST FOR INFORMATION (RFI)

PROJECT :	BKK2	R.F.I. NO. :	523213-01-RFI-AR-0003
TO :	CTA	ATTENTION :	CTA
SUBMITTED DATE:	20-Jan-26	NEED REPLY BY DATE :	27-Jan-26

SUBMISSION OF : ☒ Q&A ☐ Drawing ☒ Document ☐ Others (as specified below)


SUBJECT : Request for Confirmation - Partition wall or Block Wall HV3 and HV 4 Shaft 2nd Floor


Total Page (s) : 2 (Including this page)

FUNCTION :	<input type="checkbox"/> Structural (ST)	<input type="checkbox"/> Electrical & Communication (EL)	<input type="checkbox"/> Mechanical (ME)	<input type="checkbox"/> Vertical Transport (VT)
	<input checked="" type="checkbox"/> Achitectural (AR)	<input type="checkbox"/> Fire Protection (FI)	<input type="checkbox"/> Hydraulic & Sanitary (HY)	<input type="checkbox"/> Other (O)

(1) CONTRACTOR REQUEST FOR INFORMATION :

Kindly clarify, with reference to the IFC drawings, whether this area is to be constructed as a partition wall or a block wall - (HV3 &HV4 Shaft 2nd Floor)



Requested by : 
Engineering Manager

Reviewed by : 
Project Manager

(2) ATTN : Commtech Asia (Thailand)

☐ For Approval ☐ See Note ☒ Please Clarify

Note : Aurecon to provide clarification

From : GAA Group
By : 
Name / Position Mr. Itsarate Trachuengtong/
Project Manager
Date : 20-Jan-26
Reviewed By : 
Commtech Asia (Thailand)
Name / Position Finlay Coady
Sr. Project Manager
Date : 21 January 2026

(3) ATTN : AURECON

☐ For Approval ☐ See Note ☐ Please Clarify


Note : SLA: Please refer to the notes in the attached markup.

From : Commtech Asia (Thailand)
By :
Name / Position ()
Date :
Reviewed By : Tarkoon Suwansukhum
AURECON
Name / Position (Tarkoon S / Architect)
Date : 29 January 2026

(4) ATTN : STT GDC

☒ Clarification only ☐ Not Approved
☐ Approved for proceeding work
☐ Approved with comments, proceeding work in compliance with comments
☐ Approved with comments, not for proceeding work and need to re-submit

Note : Concur with SLA's comment

From : AURECON
By :
Name / Position ()
Date :
Reviewed By : STT GDC 
Name / Position Sirawit Thepsuwan
Date : 3 Feb 2026

Kindly clarify, with reference to the IFC drawings, whether this area is to be constructed as a partition wall or a block wall - (HV3 &HV4 Shaft 2nd Floor)

SLA: The HV risers shall be built in block wall from 2F to 6F.

