

REQUEST FOR INFORMATION (RFI)

PROJECT :	BKK2	R.F.I. NO. :	523213-01-RFI-AR-0040
TO :	CTA	ATTENTION :	CTA
SUBMITTED DATE:	4-Feb-26	NEED REPLY BY DATE :	11-Feb-26

SUBMISSION OF :	<input checked="" type="checkbox"/> Q&A	<input checked="" type="checkbox"/> Drawing	<input type="checkbox"/> Document	<input type="checkbox"/> Others (as specified below)
SUBJECT : Request for Information - Confirm to install Ceiling Side Guard 2nd to 5th FL				

Total Page (s) : 2 (Including this page)

FUNCTION :	<input type="checkbox"/> Structural (ST)	<input type="checkbox"/> Electrical & Communication (EL)	<input type="checkbox"/> Mechanical (ME)	<input type="checkbox"/> Vertical Transport (VT)
	<input checked="" type="checkbox"/> Architectural (AR)	<input type="checkbox"/> Fire Protection (FI)	<input type="checkbox"/> Hydraulic & Sanitary (HY)	<input type="checkbox"/> Other (O)

(1) CONTRACTOR REQUEST FOR INFORMATION :

Please confirm for the Ceiling Side Guard as shown in the drawing for Data Hall 2nd to 5th FL.

Requested by : 
Engineering ManagerReviewed by : 
Project Manager**(2) ATTN : Commtech Asia (Thailand)** For Approval See Note Please Clarify

From : GAA Group

By : 
Name / Position : Mr. Itsarate Trachueangtong/
Project Manager

Date : 4-Feb-26

Note :

Please Aurecon clarify and confirm for the Ceiling Side Guard as shown in
the drawing for Data Hall 2nd to 5th FL.Reviewed By : Name / Position : Aphisakda Phueakchanthuek
Construction Engineer

Date : 2/6/2026

(3) ATTN : AURECON For Approval See Note Please Clarify

From : Commtech Asia (Thailand)

By : 
Name / Position : (Aphisakda Phueakchanthuek)
Construction Engineer

Date : 2/6/2026

Note :

SLA: Make corrections as noted and proceed.

Reviewed By : Tarkoon Suwansukhum
AURECON


Name / Position : (Tarkoon S / Architect)

Date : 9 February 2026

(4) ATTN : STT GDC

- Clarification only Not Approved
- Approved for proceeding work
- Approved with comments, proceeding work in compliance with comments
- Approved with comments, not for proceeding work and need to re-submit

From : AURECON




By : 
Name / Position : ()

Date :


Note :

Reviewed By : STT GDC

Name / Position : 
Date :



SECTION



SLA: Accepted with notes.

REV.	REVISION DESCRIPTION	DATE	ISSUED BY	OWNER : ST Telemedia Global Data Centres	CONSULTANT : cta COMMTECH ASIA	CONTRACTOR : Gaa Group Company Limited	PROJECT TITLE : PROJECT TERRA NORTH (BKK-02)	DRAWN BY : TS	DATE DRAWN : 04 FEB 26	SHOP DRAWING NO. : 523213-02-SDW-AR-XXXX	REV. NO. : 0
				NO. 944 MITRTOWN OFFICE TOWER, 22ND FLOOR, RAMA 4 ROAD, WANGMAI SUBDISTRICT, PATHUMWAN DISTRICT, BANGKOK 10330, THAILAND	999/9 The Office at Central World, 38th Floor, Suite No.3805, Rama 1 Rd, Pathumwan, Bangkok 10330	120 Ample Tower Floor 11 Room 8 Bangna-Trad Rd, Bangna Nuea, Bangkok 10250	DRAWING TITLE : PROPOSED CEILING COVER DETAIL	CHECKED BY :	DATE ISSUE : 04 FEB 26	REFERENCE DRAWING NO. : 523213-02-DRG-AR-XXXX	REV. NO. : 0
								APPROVE BY :	SCALE : AS SHOWN - A1	RFAS NO. : 523213_02_RFAS_AR_XXXX	REV. NO. : 0